Completion Report

1	Name of Wok	Desilting and Construction of Culverts Removel of debris and providing new precast RCC Covering slabs desilting of drains in Dasarahalli ward no;15
2	Sanctioned Estimate No.& Date	T.S No.CE/DZ/TS/ 93 /21-22, Dt.14-01-2022
3	Head of Acount which is Chargeable	P-3702
4	Enstrument Order No. & Date	EE/DD/WO/ 69 /21-22, Dt. 14-01-2022
5	Name of Contractor	Sri.Yoganand B.M
6a	Time Stipulated for Completion of work	
b	Delay in execulation of work	–
7	Measurement recorded in MB	2256 /18-19
	Page No	225504 to 225507
8	check Measurment of the Asst	
	Exe. Eng:/ Exe.Eng. On	
9	Name of the Office / Official	Asst.Executive Enginner
	incharge of the work	T.Dasarahalli Sub Division
10	a)Assistant Engineer	Venkateshappa
	b) Asst. Exe. Engineer	Ranganath B R

Sanctioned Estimate amount	Amount claims as per actually vide as per bills	Excess	Savings (Rs)
35.25Lakhs	41,14,147=08		

1) Certified that the above work has been Completed within the stipulated time nited in the
2) Certified that the Contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER
Ward No.15

ASSISTANT EXECUTIVE ENGINEER
T.DASARAHALLI SUB-DIVISION
BANGLORE

Scanned with OKEN Scanner